

Brunswick Pipeline Project Update

Overall Progress

While wetter than normal weather has been a challenge through July and August, our contractor has deployed extra equipment and personnel and we are still on track for a November completion. Louisbourg Pipelines currently has more than 680 employees, with the majority of them from New Brunswick. Right-of-way (RoW) restoration activities will continue in the spring and summer of 2009.

Horizontal Directional Drill (HDD) Progress

The HDD under the St. John River is nearing completion. The 42" diameter ream has been completed, and the contractor is making the necessary preparations for pulling the pipe through the drilled hole. Details about the pull-through process and equipment to be used will be issued the day before the event.

Urban Construction

Saint John area construction is on schedule. Of the 33 road bores and other crossings planned for the urban area, thirteen are now complete and one of the seven open cut crossings are complete. Welding crews have assembled approximately 24 km of the 30 km of urban pipe. Clearing, grading, stringing and bending crews are more than 80% complete, and trenching crews are approximately 70% finished. As these crews finish in the urban spread, they will be reassigned to the rural spread.

Rural Construction

Grading and blasting of the rural RoW area is underway and is approximately 70% completed. Pipe is being strung along the graded RoW and is being welded by 11 welders using five automatic welding machines. These can achieve an average pace of 2.2 km of welded pipe a day if weather and other conditions are favorable. Lowering pipe in the trench and backfilling is proceeding after welding and coating. River, wetland and road crossings are proceeding.

Final Right-of-Way (RoW) Section Approval from NEB

Following a July 9, 2008 detailed route hearing on Brunswick Pipeline's proposed reroute on the west side of the City, Brunswick Pipeline received NEB approval on August 5. This represents the final detailed route approval for the project, another key milestone.

Rockwood Park – ROW

All Rockwood Park trails are open to the public. The RoW has been seeded and vegetation has begun to grow. The old ski hill entrance to Rockwood Park from Sandy Point Road remains closed due to continued heavy equipment activity preparing for a road bore.

Rockwood Park – New Lily Lake Trail

The new Lily Lake trail is in the final stages of construction. This represents a \$450,000 investment in the park by Brunswick Pipeline. It is designed to provide seating and wonderful panoramic views of the lake.

To register for electronic information updates, please e-mail brunswickpipeline@emera.com with “Sign Up” in the subject line, or visit our website at www.brunswickpipeline.com and enter your e-mail address under ‘Register for Updates’.

-30-

About Brunswick Pipeline

Brunswick Pipeline is a wholly owned subsidiary of Emera Inc. (EMA-TSX) an energy company based here in the Maritimes. We are proud to support the addition of a new and abundant supply of clean-burning natural gas in our region. Brunswick Pipeline will deliver natural gas from the planned Canaport™ Liquefied Natural Gas (LNG) receiving and re-gasification terminal near Saint John, New Brunswick to markets in Canada and the US northeast. The 145 kilometer pipeline will extend through southwest New Brunswick to an interconnection with the Maritimes and Northeast Pipeline at the Canada/US border near St. Stephen, New Brunswick. Visit Brunswick Pipeline’s website at www.brunswickpipeline.com.

Media Contact:

Susan Harris
Community Relations Manager
Brunswick Pipeline
506 693-4214
Cell: 506 654-3065